



Indicative CGI of The Alders Project

SITE UPDATE | August 2026

We are excited to share an update on the progress at The Alders, where Wandsworth Council is delivering 34 new homes for social rent, with completion scheduled for September 2027.

Good progress continues to be made on site, with all groundworks now successfully completed.

Substructure works are ongoing and advancing well, supporting the next phases of construction. The team has recently poured the concrete slab up to the second-floor level, marking another significant milestone in the build programme.

Parking bay works have now been successfully completed. The bays are now fully available for residents' use, providing improved access and convenience within the development.

The site continues to operate with reduced construction traffic and equipment, with all large plant now removed from site. Only a 3-tonne machine remains in use to support ongoing works, helping to minimise disruption while maintaining progress on the project.



Blocks A and B from Groundfloor to Third Floor

LOOKING AHEAD

Looking ahead, the tower crane is expected to remain on site for approximately the next six months as construction continues to move through the structural phases of the development.

Work is currently focused on installing the decking for the third-floor slab in Block B2. Once this is complete, the third-floor slab pour for Block B2 will follow, after which works will continue progressing into Blocks B1 and A as the structure steadily takes shape.


ABOUT BUGLER DEVELOPMENTS

Bugler Developments has been building high quality homes since 1982. We are a family-owned, award-winning contractor, working on behalf of local authorities and housing associations across London and the Southeast of England.

With our understanding and wealth of experience, we offer an integrated approach to the delivery of residential and mixed-use developments.

Giving back is also a key facet of what we do, and through the Bugler Foundation we have supported many worthwhile causes - from mental health to grassroots sport and local initiatives.

Social Value has always been important. We recognise that there is a duty to us as housebuilders to provide a positive legacy to the communities in which we work, both while we are on the site and after, and this is something our whole team buys into.



Newsletter Update

Please note that we are posting our updated newsletters on both our communal noticeboards located around site and to online, this can be accessed by scanning the adjacent QR code, or by following the link [The Alders, Richmond and Wandsworth | Bugler Developments](#) which will take you to the project page on our website, where you will find project particulars and past copies of all newsletters and communications issued.

SITE WORKING HOURS AND CONTACT DETAILS

WORKING HOURS

Our working hours are:
Monday to Friday – 8:00am to 6:00pm

OUT OF HOURS CONTACT DETAILS

Site security – Code 3 ☎ 0845 652 2269



Please recycle
this newsletter



Do you require an alternative version of this newsletter?
LARGE PRINT or translated?

Contact us at enquiries@bugler.co.uk