



Indicative CGI of The Alders Project

SITE UPDATE | September 2026

We are excited to share an update on the progress at The Alders, where Wandsworth Council is delivering 34 new homes for social rent, with completion scheduled for September 2027.

Over the past period, significant progress has been made across the development. At the townhouse plots, approximately 70% of the ground floor first-lift brickwork and internal blockwork has now been completed. Work is progressing well, with the installation of the first-floor structural steelwork and floor joists scheduled to commence within the next two to three weeks. Elsewhere on site, scaffold mat installation works began in early September, laying the groundwork for the erection of the first lift of scaffolding later this month. Good progress has also been achieved on the reinforced concrete frame, with fourth-floor decking works underway in preparation for the next concrete slab pour. These works will continue across the development in the coming weeks, including progression to Block A, where the roof slab structure will be formed.



RC Frame progression, 4th floor decking

LOOKING AHEAD

Over the coming weeks, external brickwork to the townhouses will continue to progress following the installation of scaffolding, while internal blockwork works advance to first-floor level. Reinforced concrete (RC) frame works will also continue at a steady pace, with construction of the fifth-floor slab to Blocks B1 and B2 progressing over the coming weeks/months. These works will support the continued advancement of the development and help prepare for the next phase of construction.

ABOUT BUGLER DEVELOPMENTS

Bugler Developments has been building high quality homes since 1982. We are a family-owned, award-winning contractor, working on behalf of local authorities and housing associations across London and the Southeast of England.

With our understanding and wealth of experience, we offer an integrated approach to the delivery of residential and mixed-use developments.

Giving back is also a key facet of what we do, and through the Bugler Foundation we have supported many worthwhile causes - from mental health to grassroots sport and local initiatives.

Social Value has always been important. We recognise that there is a duty to us as housebuilders to provide a positive legacy to the communities in which we work, both while we are on the site and after, and this is something our whole team buys into.



Newsletter Update

Please note that we are posting our updated newsletters on both our communal noticeboards located around site and to online, this can be accessed by scanning the adjacent QR code, or by following the link [The Alders, Richmond and Wandsworth | Bugler Developments](#) which will take you to the project page on our website, where you will find project particulars and past copies of all newsletters and communications issued. If you wish to have each newsletter emailed to you, please do let us know by emailing enquiries@bugler.co.uk

SITE WORKING HOURS AND CONTACT DETAILS

WORKING HOURS

Our working hours are:
Monday to Friday – 8:00am to 6:00pm

OUT OF HOURS CONTACT DETAILS

Site security – Code 3 ☎ 0845 652 2269



**INVESTORS
IN PEOPLE**

Silver



Please recycle
this newsletter



Do you require an alternative version of this newsletter?
LARGE PRINT or translated?

Contact us at enquiries@bugler.co.uk