



SITE UPDATE | May 2026

We are pleased to provide an update on the progress of the Oval Project.

During this reporting period, significant progress was achieved across Parcels E and F. At Parcel E, piling works to both E1 and E2 were successfully completed, alongside the installation of the car park and access roads. Works also commenced on breaking down piles and installing ground beams within E1. In preparation for upcoming lifting operations, the crane base was successfully poured. In addition, piling integrity testing and concrete cube testing were carried out to ensure quality and compliance across the completed works.

At Parcel F, the first phase of piling works was undertaken and the crane base was poured. Temporary road installation also commenced to support ongoing site access and future construction activities.

Important update

Going forward, our newsletter updates will be uploaded to the project page on our website. They will also be accessible via the QR code displayed on the site hoarding, or through the link provided below.

If you would like to receive future copies directly via email, please contact us at enquiries@bugler.co.uk and reference the project name to be added to the mailing list.



LOOKING AHEAD

During the next reporting period, works at Parcel E will continue with pile break down and ground beam installation activities. Crane installation is scheduled for 14 May 2026, alongside the commencement of drainage and service duct installations. Pile break down activities will also begin within the E2 area.

At Parcel F, planned activities will include service diversions and drainage diversion works. Groundworks operations will continue with pile break down and ground beam installation, while temporary road installation works progress further across the site.

We are also pleased to offer work experience opportunities on site. If this is something that may be of interest, please contact our Resident Liaison Officer (RLO) using the details provided below for further information.

The Bugler team is always available should you have any questions or queries. Please feel free to contact us using the details provided below.

ABOUT BUGLER DEVELOPMENTS

Bugler Developments has been building high quality homes since 1982. We are a family-owned, award-winning contractor, working on behalf of local authorities and housing associations across London and the South East of England.

With our understanding and wealth of experience, we offer an integrated approach to the delivery of residential and mixed-use developments.

Giving back is also a key facet of what we do, and through the Bugler Foundation we have supported many worthwhile causes - from mental health to grassroots sport and local initiatives.

Social Value has always been important. We recognise that there is a duty to us as housebuilders to provide a positive legacy to the communities in which we work, both while we are on the site and after, and this is something our whole team buys into.



WORKING HOURS

Our working hours are:
Monday to Friday – 8:00am to 6:00pm

OUT OF HOURS CONTACT DETAILS

Site Manager - ☎ 07739 035222
Resident Liaison Officer - ☎ 07729 097913
Site security – Code 3 ☎ 0845 652 2269



Please recycle
this newsletter



Do you require an alternative version of this newsletter?
LARGE PRINT or translated?

Contact us at enquiries@bugler.co.uk